## FIELD OVSERVATION REPORT PERMIT # BLDC-000287-2020

		Report No. 76	Page 1 of 1
Project:	Southpoint Condominium	Inspection For:	Restoration Project
Day/Date:	Friday, January 22, 2021	Job No.	19-1086
Location:	4453 S. Atlantic Ave, Ponce Inlet	Engineer:	Timothy J. Snook, P.E.
Contractor:	ACE Enterprises, LLC	Project Foreman:	Wes Swaim
Subcontractor:	Gulfstream Glass (4)	Inspector:	Timothy J. Snook, P.E.
Weather:	62 Degrees @ 9:35 A.M. Sunny Light Breeze 0% Chance of Rain		
Workforce Total:	18		
Activities:	Concrete repair, stucco application, window installation,		

## **Observation Report:**

The Engineer was on-site to inspect completed concrete repairs on the divider walls in the garage and the header of Unit 605 window (See Photos 1-3). The excavations conformed to ICRI standards. The reinforcing steel was cleaned. The excavations were supplemented as directed. The excavations were approved to be cast. Forming and casting repairs is in-progress.

Concrete demolition is in-progress on the 02 and 03 stack balconies as well as the 04 and 05 stack balconies.

Stucco application is in-progress on the 06 stack balconies.

Window installation is in-progress on Unit 505. Windows on the 02/03 stack are being removed where concrete damage is present.

UNITED ENGINEERING CONSULTANTS

Timothy J. Snook, P.E. Florida License No. 83208



This item has been electronically signed and sealed by Timothy J. Snook using a Digital Signature and date. Printed Copies of this Document are not considered signed and sealed and the SHA authentication code must be verified on any electronic copies.



Picture 1: Unit 605 header repair



Picture 2: Typical divider wall repair



Picture 3: Typical divider wall repair