FIELD OVSERVATION REPORT PERMIT # BLDC-000287-2020

| | | Report No. 53 | Page 1 of 1 |
|------------------|--|------------------|------------------------|
| Project: | Southpoint Condominium | Inspection For: | Restoration Project |
| Day/Date: | Monday, November 2, 2020 | Job No. | 19-1086 |
| Location: | 4453 S. Atlantic Ave, Ponce Inlet | Engineer: | Timothy J. Snook, P.E. |
| Contractor: | ACE Enterprises, LLC | Project Foreman: | Wes Swaim |
| Subcontractor: | Gulfstream Glass (4) | Inspector: | Timothy J. Snook, P.E. |
| Weather: | 68 Degrees @ 8:35 A.M. Sunny Windy 0% Chance of Rain | | |
| Workforce Total: | 12 | | |
| Activities: | Concrete repair, stucco application, painting | | |

Observation Report:

Due to the wind today, the swing stages can not be used.

Deck coating application is complete on the South half of the walkways. Today, Contractor punch out is in-progress progressing down the walkways.

Stucco application continues in the garage under the building.


Painting is in-progress on the West elevation knee walls on the walkways. Primer has been applied. Finish coat application continues.

Concrete repair continues on the garage under the building including sandblasting steel, applying migratory corrosion inhibitor and casting repairs. The Engineer inspected a completed repair in the garage under the building. The excavation conformed to ICRI standards and did not require steel supplementation. The excavation was approved to be cast.

UNITED ENGINEERING CONSULTANTS

hit Imade

Timothy J. Snook, P.E. Florida License No. 83208



This item has been electronically signed and sealed by Timothy J. Snook using a Digital Signature and date. Printed Copies of this Document are not considered signed and sealed and the SHA authentication code must be verified on any electronic copies.