ED ENGINEERING CON<u>SULTANTS, INC</u>

Building Condition Surveys
Contract Administration
Corrosion Control Design
Structural Inspection & Design
Project Planning & Management

FIELD OVSERVATION REPORT PERMIT # BLDC-000287-2020

| | | Report No. 63 | Page 1 of 1 |
|------------------|--------------------------------------|------------------|------------------------|
| Project: | Southpoint Condominium | Inspection For: | Restoration Project |
| Day/Date: | Monday, December 7, 2020 | Job No. | 19-1086 |
| Location: | 4453 S. Atlantic Ave, Ponce Inlet | Engineer: | Timothy J. Snook, P.E. |
| Contractor: | ACE Enterprises, LLC | Project Foreman: | Wes Swaim |
| Subcontractor: | N/A | Inspector: | Timothy J. Snook, P.E. |
| Weather: | 59 Degrees @ 1:05 P.M. Overcast | Light Breeze | 20% Chance of Rain |
| Workforce Total: | 8 | | |
| Activities: | Concrete repair, painting, punch out | | |


Observation Report:

The Engineer was on-site to make a final inspection of completed topside concrete repairs on the 06 balcony stack. The excavations conformed to ICRI standards. The reinforcing steel was cleaned. Migratory Corrosion Inhibitor was applied to all the excavations. The excavations were approved to be cast.

Concrete demolition continues in the parking garage.

Paint application continues on the 08 and 09 stack balconies and window drop.

The Engineer was on-site to conduct a punch out inspection on the walkways on the South half of the building. The paint appeared uniformly applied with minimal holidays or touch up needed. The deck coating was uniform in appearance. Sealant beads were neatly tooled and compressed. Minor punch items were marked with blue tape for correction.



4240 South Ridgewood Avenue, Suite 4, Port Orange, FL 32127 • (386) 256-7684 • office@unitedengineeringconsultants.com Certificate of Authorization No. 6607