ED ENGINEERING CONSULTANTS, INC

Building Condition Surveys
Contract Administration
Corrosion Control Design
Structural Inspection & Design
Project Planning & Management

FIELD OVSERVATION REPORT PERMIT # BLDC-000287-2020

| | | Report No. 98 | Page 1 of 1 |
|------------------|---|------------------|------------------------|
| Project: | Southpoint Condominium | Inspection For: | Restoration Project |
| Day/Date: | Friday, April 9, 2021 | Job No. | 19-1086 |
| Location: | 4453 S. Atlantic Ave, Ponce Inlet | Engineer: | Timothy J. Snook, P.E. |
| Contractor: | ACE Enterprises, LLC | Project Foreman: | Wes Swaim |
| Subcontractor: | N/A | Inspector: | Timothy J. Snook, P.E. |
| Weather: | 80 Degrees @ 1:35 P.M. Sunny Light Breeze 0% Chance of Rain | | |
| Workforce Total: | 14 | | |
| Activities: | Concrete repair, painting, stucco application, deck coating, caulking | | |

Observation Report:


The Engineer was on-site to inspect concrete repairs at the parking deck entrance and on the North stair tower (See Photos 1-2). The excavations conformed to ICRI standards. Supplemental reinforcing steel was installed as directed. The existing steel needs to be cleaned. The excavations were approved to be cast once the steel is clean.

Finish painting is in-progress on the South elevation of the North tower and under the building.

Stucco application is in-progress on the01, 02 and 03 stacks around the windows.

Application of the base coat is in-progress on the 04 and 05 stack balconies.

Caulking the expansion joint located at the North tower is in-progress with NP1.



4240 South Ridgewood Avenue, Suite 4, Port Orange, FL 32127 • (386) 256-7684 • office@unitedengineeringconsultants.com Certificate of Authorization No. 6607



Picture 1: Concrete repairs at the entrance to the parking deck



Picture 2: Concrete repair on the North stair tower