



UNITED ENGINEERING CONSULTANTS, INC.

- Building Condition Surveys
- Contract Administration
- Corrosion Control Design
- Structural Inspection & Design
- Project Planning & Management

FIELD OBSERVATION REPORT PERMIT # BLDC-000287-2020

		Report No. 8	Page 1 of 1
Project:	Southpoint Condominium	Inspection For:	Restoration Project
Day/Date:	Thursday, May 28, 2020	Job No.	19-1086
Location:	4453 S. Atlantic Ave, Ponce Inlet	Engineer:	Timothy J. Snook, P.E.
Contractor:	ACE Enterprises, LLC	Project Foreman:	Wes Swaim
Subcontractor:	N/A	Inspector:	Timothy J. Snook, P.E.
Weather:	84 Degrees @ 1:50 P.M. Sunny	Light Breeze	60% Chance of Rain
Workforce Total:	5		
Activities:	Concrete demo, cast transfer beam		


Observation Report:

Concrete demolition continues on the bottom side of the parking deck (See Photos 1-2). The Engineer will be on-site Monday to measure excavations on the 11 stack.

The East transfer beam running North/South (the 2nd from the South) was cast today with a ready-mix concrete. Titan concrete with mix design SW428P1N arrived on-site at 1:58 PM with 2 yards of concrete. The concrete was batched at 1:26 PM. Placement started at 2:08 PM and was completed at 2:30 PM. Engineer observed the Contractor vibrating the concrete throughout the concrete placement. Two gallons of water was added to the mix prior to concrete placement.

UNITED ENGINEERING CONSULTANTS

Timothy J. Snook, P.E.
Florida License No. 83208



This item has been electronically signed and sealed by Timothy J. Snook using a Digital Signature and date. Printed Copies of this Document are not considered signed and sealed and the SHA authentication code must be verified on any electronic copies.



Picture 1: In-progress concrete demolition



Picture 2: In-progress concrete demolition