TED ENGINEERING CONSULTANTS, INC

Building Condition Surveys
Contract Administration
Corrosion Control Design
Structural Inspection & Design
Project Planning & Management

FIELD OVSERVATION REPORT PERMIT # BLDC-000287-2020


		Report No. 12	Page 1 of 1
Project:	Southpoint Condominium	Inspection For:	Restoration Project
Day/Date:	Thursday, June 11, 2020	Job No.	19-1086
Location:	4453 S. Atlantic Ave, Ponce Inlet	Engineer:	Timothy J. Snook, P.E.
Contractor:	ACE Enterprises, LLC	Project Foreman:	Wes Swaim
Subcontractor:	N/A	Inspector:	Timothy J. Snook, P.E.
Weather:	84 Degrees @ 11:00 A.M. Sunny	Light Breeze 60	0% Chance of Rain
Workforce Total:	6		
Activities:	Concrete demo		

Observation Report:

The Engineer was on-site to inspect concrete excavations on the bottom side of the parking deck (See Photos 1-2). The excavations conformed to ICRI standards. Supplemental steel was installed as directed. The reinforcing steel needs to be sandblasted. All excavations were approved to be cast.

Concrete demolition continues on the bottom side of the parking garage on the East half progressing towards the North.

A section of stucco was removed on the North side of the window on the 2nd floor of the 11 stack (See Photos 3-4). The water barrier behind the stucco appears to be in good shape. Repairs will need to be made where the shutter fasteners penetrated the water barrier. The Engineer directed the Contractor to remove more stucco due to cracking.



4240 South Ridgewood Avenue, Suite 4, Port Orange, FL 32127 • (386) 256-7684 • office@unitedengineeringconsultants.com Certificate of Authorization No. 6607



Picture 1: Inspected repair



Picture 2: Inspected repair



Picture 3: Area of stucco removed



Picture 4: Fastener hole from shutter that will need to be repaired