FIELD OVSERVATION REPORT PERMIT # BLDC-000287-2020

		Report No. 11	Page 1 of 1
Project:	Southpoint Condominium	Inspection For:	Restoration Project
Day/Date:	Monday, June 8, 2020	Job No.	19-1086
Location:	4453 S. Atlantic Ave, Ponce Inlet	Engineer:	Timothy J. Snook, P.E.
Contractor:	ACE Enterprises, LLC	Project Foreman:	Wes Swaim
Subcontractor:	N/A	Inspector:	Timothy J. Snook, P.E.
Weather:	81 Degrees @ 8:00 A.M. Overcast	Light Breeze	60% Chance of Rain
Workforce Total:	6		
Activities:	Concrete demo		


Observation Report:

The Engineer was on-site to inspect concrete excavations on the bottom side of the parking deck and on the 11 stack (See Photos 1-2). The excavations conformed to ICRI standards. Supplemental steel was installed as directed. The reinforcing steel will be sandblasted today. All excavations were approved to be cast. All concrete repairs on the 11 stack are complete with the exception of 2 overhead spalls.

Concrete demolition continues on the bottom side of the parking garage on the East half progressing towards the North.

UNITED ENGINEERING CONSULTANTS

Timothy J. Snook, P.E. Florida License No. 83208



This item has been electronically signed and sealed by Timothy J. Snook using a Digital Signature and date. Printed Copies of this Document are not considered signed and sealed and the SHA authentication code must be verified on any electronic copies.



Picture 1: Typical garage excavation inspected



Picture 2: Typical garage excavation inspected