## FIELD OVSERVATION REPORT PERMIT # BLDC-000287-2020

		Report No. 31	Page 1 of 1
Project:	Southpoint Condominium	Inspection For:	Restoration Project
Day/Date:	Thursday, August 20, 2020	Job No.	19-1086
Location:	4453 S. Atlantic Ave, Ponce Inlet	Engineer:	Timothy J. Snook, P.E.
Contractor:	ACE Enterprises, LLC	Project Foreman:	Wes Swaim
Subcontractor:	N/A	Inspector:	Timothy J. Snook, P.E.
Weather:	78 Degrees @ 7:55 A.M. Sunny Light Breeze 50% Chance of Rain		
Workforce Total:	14		
Activities:	Caulking, topping repair, punch out, stucco repair		

## **Observation Report:**

The Engineer was on-site to conduct a punch out inspection of the South elevation window wall on the 11 stack. The paint appeared uniformly applied with minimal holidays. The sealant beads were neatly tooled and compressed. The paint cut-in was straight; however, it needs to cover more of the exposed urethane sealant. The glass needs to be cleaned as well. Once the glass is cleaned and the cut-in corrected, the swing stage can be moved.

Concrete demolition is in-progress on the walkways.

The floor to wall sealant bead on the walkways continues to be replaced.


Topping repair for the unit entry door curbs is in-progress on the walkways.

Stucco application is in-progress on the parking garage.

The existing sealant is being removed from the previously caulked joints on the topside of the parking garage.

UNITED ENGINEERING CONSULTANTS

Timothy J. Snook, P.E. Florida License No. 83208



This item has been electronically signed and sealed by Timothy J. Snook using a Digital Signature and date. Printed Copies of this Document are not considered signed and sealed and the SHA authentication code must be verified on any electronic copies.