## FIELD OVSERVATION REPORT PERMIT # BLDC-000287-2020

|                  |  | Report No. 37    | Page 1 of 1            |
|------------------|--|------------------|------------------------|
| Project:         | Southpoint Condominium   | Inspection For:  | Restoration Project    |
| Day/Date:        | Friday, September 11, 2020                                     | Job No.          | 19-1086                |
| Location:        | 4453 S. Atlantic Ave, Ponce Inlet                              | Engineer:        | Timothy J. Snook, P.E. |
| Contractor:      | ACE Enterprises, LLC   | Project Foreman: | Wes Swaim              |
| Subcontractor:   | Gulfstream Glass (4)   | Inspector:       | Timothy J. Snook, P.E. |
| Weather:         | 88 Degrees @ 10:00 A.M. Overcast                               | Light Breeze     | 70% Chance of Rain     |
| Workforce Total: | 11   |                  |                        |
| Activities:      | Concrete demo, stucco, window installation, painting, caulking |                  |                        |

## **Observation Report:**

Concrete demolition continues on the 07 and 08 stack balconies.


Paint primer application is in-progress on the 9 and 10 stack balconies.

Installation of the East windows on the 11 stack continues. Yesterday, the units 611 and 511 were installed. Today, units 411 and 311 will be installed. The Engineer was on-site during the removal of Unit 411. The substrate was in condition and the new window was approved to be installed.

Caulking the floor to wall cant bead is in-progress on the walkways.

UNITED ENGINEERING CONSULTANTS

Timothy J. Snook, P.E. Florida License No. 83208



This item has been electronically signed and sealed by Timothy J. Snook using a Digital Signature and date. Printed Copies of this Document are not considered signed and sealed and the SHA authentication code must be verified on any electronic copies.