FIELD OVSERVATION REPORT PERMIT # BLDC-000287-2020

		Report No. 86	Page 1 of 1
Project:	Southpoint Condominium	Inspection For:	Restoration Project
Day/Date:	Friday, February 26, 2021	Job No.	19-1086
Location:	4453 S. Atlantic Ave, Ponce Inlet	Engineer:	Timothy J. Snook, P.E.
Contractor:	ACE Enterprises, LLC	Project Foreman:	Wes Swaim
Subcontractor:	N/A	Inspector:	Timothy J. Snook, P.E.
Weather:	69 Degrees @ 9:30 A.M. Sunny	Light Breeze 0%	Chance of Rain
Workforce Total:	12		
Activities:	Concrete repair, deck coating, punch out		

Observation Report:

The Engineer was on-site to inspect the concrete repairs on the topside of the 02 and 03 balconies (See Photos 1-2). The excavations conformed to ICRI standards. The existing reinforcing steel needs to be cleaned. The excavations were approved to be cast. The steel will be cleaned today and casting will then begin.


Concrete repair continues on the walkways.

The knock down texture has been applied to the 06 stack balconies. The top coat is being applied today.

The Engineer and Foreman punched out the South stairwell. The paint and deck coating were uniformly applied. The cut-in was straight. There were minimal touch ups which were marked with blue tape for correction.

UNITED ENGINEERING CONSULTANTS

Timothy J. Snook, P.E. Florida License No. 83208



This item has been electronically signed and sealed by Timothy J. Snook using a Digital Signature and date. Printed Copies of this Document are not considered signed and sealed and the SHA authentication code must be verified on any electronic copies.



Picture 1: Typical concrete repairs



Picture 2: Typical concrete repair